COMPLETION REPORT

1	Name of the work	**Improvements to Road at Chikkabanvar Railway Station to Gelayarabalaga Ganesha temple in W.No. 12 in Shettyhalli Sub division.**
2	Sanctioned Estimate No. & Date	85/12-13 29-6-12
3	Head of Account which is chargeable	P2201
4	Instrument Order NO. & Date	NO EE/DD/WO/25/12-13 D:-13/7/2012
5	Name Of Contractor	**Technical Manger (west) Karnataka Rural Infrastructure Development Limted, Projected Implementation unit, Madhavanagara,**
6 a	Time Stipulated for Completion of work	60 days.
b	Delay in Exculpation of Work	258 days
7	Measurement recorded in	357/08-09 Pg No 35692/1 35698/1
8	Check Measurement of the Asst	357/08-09 35692/1-98/1
9	Name of the office/official in charge of the work	AEE (SSD)
10	a) Asst. Eng/junior Eng	Ravi . N.K
	b) Asst. Exe Engineer	Ravi . N.K (incharge)

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
4800000=00	~~4~~ 5214807 = 00	414807=00	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N.K. 24/5/13.

ASSISTANT ENGINEER. ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73